

GOVERNMENT OF TELANGANA
ABSTRACT

NABARD RIDF XXI- Construction of Bridge at 0/2 to 0/4Kms on road from Pasnoor to Nelvalpally (V) of Nampally (M) of Nalgonda district – According Extension of Agreement Time up to 31.03.2018 without penalty – Orders - Issued.

PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.Rt.No. 164

Dated: 16-03-2018.

Read the following:-

- 1.G.O.Rt.No.221, PR&RD (Progs.II) Dept., dated.4.04.2015.
- 2.From Sri V.Venkat Ramana Rao,Dt.24.10.2018, with endorsement of Hon'ble M(PR&RD), Endt.No.141/M(PR&RD)/18, dated.03.02.2018.
- 3.From the CE, PR, NABARD, Hyd, Lr.No.AEEI/DEE-II/NLG/NB RIDF-XXI/Pasnoor-Nampally/2017, dt09.01.2018.

ORDER:

In the circumstances reported by the Chief Engineer, Panchayat Raj, Hyderabad in his letter 3rd read above, Government after careful examination of the proposal, hereby accord Extension of Agreement Time up to 31.03.2018 (i.e.364 days) without imposing penalty in respect of work "Construction of Bridge at 0/2 to 0/4Kms on road from Pasnoor to Nelvalpally (V) of Nampally (M) of Nalgonda district" under NABARD RIDF XXI, as the delay occurred due to site dispute and revised designs.

2. The Chief Engineer, Panchayat Raj, Hyderabad shall take necessary action accordingly.

3. A copy of the order is available on the internet and can be access at the address: www.goir.telangana.gov.in.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF TELANGANA)

VIKAS RAJ
PRINCIPAL SECRETARY TO GOVERNMENT(FAC)

To

The Chief Engineer, Panchayat Raj, Hyderabad.

Copy to:

The PS to M(PR&RD)

The SE,PR, Nalgonda District.

SF/SC

//FORWARDED::BY ORDER//

SECTION OFFICER